

1

1768171
06/08/2025

Reference No :55178818

Government Of Rajasthan WAM Inner/outer sheet						
Department Code : 65			Department Name : Public Works Department		Month/Year : Jul/2025	
Detailed Wam bill of : XEN PWD DIV BENESHWAR DHAM (DUNGARPUR)(42908)					OfficeID : 42908	
Bill For Works Payment : WAM Payment			Reference No : 4383689	Wam Reference No : #1/3 of 1287343		
Division Name : XEN PWD DIVISION BENESHWARDHAM HQ ASPUR			Division Code : 104	Bill No : 55178818		
Date : 11/07/2025			Demand No : 44	DDOCode : 42908		
TAN : JDHO02952F			Object Head : 74	Budget Head : 5054-04-337-20-01/SF/V		
SF : 3320242.00 NonPlan : 0.00			NA : 0.00	ContingencyHead :		
To, The Treasury/Sub Treasury Officer ASPUR Please Order to pay ₹ 2157489 as per the claim contained in this bill						
			Sign of Clerk	Sign of DA	Sign of Divisional Officer	
I certified that I have personally examined and satisfied myself about the guinness of claim that the claimed bill is strictly in accordance with rules and that the said parties/firm details mentioned in wam bills are correct and said parties/firm are entitled for such payment and this drawal is within the limites of online allotted budget/LC. I certified that the compliance of directions/instructions of PWF & AR has been ensured for this bill.						
				Sign (With Seal) 9414724969		
Digitally signed by SHILPA Date: 2025.07.11 20:21:08 +05:30 Reason: SHILPA PATIDAR Location: DHO Sign of DDO						
Sr.No.	Name Address Mobile	Bank Name Account No. IFSC Code Branch Name	Invoice No. Invoice Date(In Case Of Supplier)	Gross Amt Net Amt	WAMID	Budget Head Deduction Amt
1	MS Shree Bajrang Construction Village Padli Gujreshwar Post Sansarpur Distt. Dungarpur Pin Code 314404 9414724969	BANK OF BARODA 15860200000022 BARB0GENJIX GENJI, DIST. DUNGARPUR, RAJASTHAN	0 1/1/1900 12:00:00 AM	3320242.00 2157489.00	4383689	0230-00-800-06-00 24900.00 0853-00-102-01-01 74702.00 8443-00-108-00-00 599006.00 8443-00-106-00-00 7470.00 8658-00-112-00-00 24900.00 2059-80-001-04-01 235061.00 2059-80-052-04-01 58765.00 3054-03-337-01-03 88148.00 8658-00-139-00-00 49801.00
Gross Amount Rs. 3320242.00		B.T.Amount: Rs. 1162753.00		Net Amount:Rs. 2157489.00		
Amount In Words : TWENTY ONE LAKH FIFTY SEVEN THOUSAND FOUR HUNDRED EIGHTY NINE Only				Digitally signed by SHILPA Date: 2025.07.11 20:21:15 +05:30 Reason: SHILPA PATIDAR Location: DHO Sign of DDO with Digital ESign of DDO		
For Accountant General Office			Treasury Voucher			
Admitted ₹ Objected ₹			No: Pay ₹ : 3320242.00 Date : (In Words) : THIRTY THREE LAKH TWENTY THOUSAND TWO HUNDRED FOURTY TWO ONLY B.T. Heads : 1162753.00			

Disclaimer : All contents related to this bill are provided by Head of Office/DDO and he/ she is solely responsible for it.
S/W Courtsey National Informatics centre, Rajasthan State Unit (<http://paymanager.raj.nic.in>) Group Name:5054 Gen

Forward Time:
Print Date & Time:11/07/2025 04:14 PM

GOVERNMENT OF RAJASTHAN

Public Works Department, Jaipur

Bill No. & Date:

PayManager Ref. Id(s): 4383689, 4383690, 4383691

Division Name: XEN PWD DIV BENESHWAR DHAM
(DUNGARPUR)

Division Code: 42908

WAM Bill Ref No: 129, Dated: 11/07/2025

ACCOUNT BILL

(Referred to in PWF&A Rules 418, 421, 506 and 507)

(Final payments must invariably be made on forms printed on yellow paper which should not be used for intermediate payments)

[For Contractors – This form provides for (1) Advance Payment and (2) Payments for measured work. The form of Account Secured advances, which has been printed separately, should be attached, where necessary]

Work Order Name: Strengthening and Widening of BT Road from Punjpur to Kanthdi Khermal road Km.0/00 to 12/00

Vendor Name: MS Shree Bajrang Construction

Budget Head: (shown in 'Debit head / Payment from' table)

Work Order No./ Sanction No.: 1528

Agreement Reference Number: 109/2023-24

Sub Bill No.: 5 Running

Bank IFSC Code: BARB0GENJIX

Bank Account No.: 15860200000022

Commencement Date: 27/08/2023

Stipulated Completion Date:
27/05/2024

Actual Completion Date:

MB Date (Last): 29/06/2025

MB No: 1942

MB Page(s): 34-42

MB Done By: Vijay Pal Katara jen

MB Chkd By: Mahesh Ahari Aen
AspurInspecting Authority: Shilpa Patidar
Xen

Photo uploaded (with date): Yes, 21/06/2025

Physical progress completion stage: 34 %

ACCOUNT OF WORK EXECUTED

Items of work (grouped under sub- heads" of estimate)	Unit	Rate	Quantity executed as per Measurement Book		Payment on the basis of actual measurements		Remarks
			Up to date	Since previous bill	Up to date	Since previous bill	
1	2	3	4	5	6	7	8
(As per enclosed bill (Physical) No. & Date, Amount as per pass order of the bill)							
1. Total value of work done to date (A): 2,50,25,259							
2. Deduct value of work shown on previous bill: 20827734							
3. Net value of work current bill (1-2=3) (F): 4197525							
Figure (F) (in words): Rupees Forty One Lakh Ninety Seven Thousand Five Hundreds Twenty Five Only							

ified that :

1. In addition to and quite from the quantities of work actually executed, as shown in column 4 of Account, some work has actually been done in connection with several items and the value of such work (after deduction there from the proportionate amount of secured advances, if any, ultimately recoverable on account of the quantities of materials used therein) is in no case, less than the advance payment as per item 2 of the Memorandum if payments made or proposed to be made, for the convenience of the contractor, in anticipation of and subject to the result of detailed measurements, which will be made as soon as possible.
2. The Work has been done as per Specifications, Contract Agreement & Drawings found satisfactory.
3. Nothing is outstanding against Contractor regarding this work.
4. No tools & Plants has been issued to the Contractor.
5. Material has been used by Contractor as per Specifications.
6. The Payment of this bill is not drawn previously.
7. Bank Details of the Contractor/Supplier has been checked & verified.
8. All formalities & observations regarding necessary entries are personally examined.
9. Quality Control Certificate (if required) is attached.
10. Time Extension Sanction (if required) is attached.
11. Performance guarantee/BG etc (if any) is under currency period.

Debit head / Payment from:

S No.	Head Code	Amount	Remarks
1	5054-04-337-20-01-74-V-P	2938268	WorkId: 214297
2	5054-04-796-07-00-74-V-P	545678	WorkId: 214297
3	5054-04-789-05-00-74-V-P	713579	WorkId: 214297

Deductions / Recoveries:

S No.	Head Code	Amount	Remarks
1	8443-00-106-00-00	10672	PD Account (DMFT)
2	8443-00-108-00-00	500000	Deposit-Vth (MD5) (8443)
3	0853-00-102-01-01	106717	Mines & Minerals / Royalty
4	0230-00-800-06-00	35572	Labour Welfare
5	8443-00-108-00-00	355723	Deposit-II (SD2) (8443)
6	8658-00-112-00-00	35572	Income Tax
7	8658-00-139-00-00	71144	GSTIN Deduction

This Bill will break in following part(s) for PayManager (Fisrt column will be RefNo to pull it on PayManager)


Ref No.	Head Code	Amount Cr	Amount Dr	Remarks
4383689	5054-04-337-20-01-74-V-P		2938268	WorkId: 214297
	8658-00-139-00-00	49801		
	8443-00-108-00-00	249006		
	8658-00-112-00-00	24900		
	0230-00-800-06-00	24900		
	0853-00-102-01-01	74702		
	8443-00-106-00-00	7470		
	8443-00-108-00-00	350000		
	Payment Through Treasury	2157489		
	5054-04-337-20-01-74-V-P		381974	Prorata WorkId: 214297
	2059-80-001-04-01-98-V-P	235061		Prorata
	2059-80-052-04-01-98-V-P	58765		Prorata
	3054-03-337-01-03-98-V-P	88148		Prorata
4383690	5054-04-796-07-00-74-V-P		545678	WorkId: 214297
	8658-00-139-00-00	9249		
	8443-00-108-00-00	46244		

4383690	8658-00-112-00-00	✓	4624		
	0230-00-800-06-00	✓	4624		
	0853-00-102-01-01	✓	13873		
	8443-00-106-00-00		1387		
	8443-00-108-00-00	✓	65000		
	Payment Through Treasury		400677		
	5054-04-796-07-00-74-V-P			70938	Prorata WorkId: 214297
	2059-80-001-04-01-98-V-P		43654		Prorata
	2059-80-052-04-01-98-V-P		10914		Prorata
	3054-03-337-01-03-98-V-P		16370		Prorata
4383691	5054-04-789-05-00-74-V-P			✓ 713579	WorkId: 214297
	8658-00-139-00-00	✓	12094		
	8443-00-108-00-00	✓	60473		
	8658-00-112-00-00	✓	6048		
	0230-00-800-06-00	✓	6048		
	0853-00-102-01-01	✓	18142		
	8443-00-106-00-00		1815		
	8443-00-108-00-00	✓	85000		
	Payment Through Treasury		523959		
	5054-04-789-05-00-74-V-P			92765	Prorata WorkId: 214297
	2059-80-001-04-01-98-V-P		57086		Prorata
	2059-80-052-04-01-98-V-P		14272		Prorata
	3054-03-337-01-03-98-V-P		21407		Prorata

Net Amount Payable In Figures: 3082125

(In Words): Rupees Thirty Lakh Eighty Two Thousand One Hundreds Twenty Five Only

Dated:



Signature of Sr. DA/PA/DA with seal
(Laxmikant Bhoi, Establishment Officer)

For use in Divisional Office

(शिल्पा पाटीदार)

Signature of DC with seal
(Shilpa Patidar, Divisional Officer)
मुख्यालय आसपुर
बजट आई. डी. - 42908

Dn. Beneshwar Dham Vr. No. _____ Date _____

Bill Submitted By the Contractor

RPWA Form No. 26 & 27B

Referred to PWF & A Rules 418, 421, 506 & 507

Final Payment must invariably be made on form printed on yellow Paper which should not be used for Intermediate payment
(for contractor & suppliers only for payments for work or supplies actually measured)

Vth Running ACCOUNT BILL

Dated

Cash Book Voucher No

Name of contractor or supplier

Bajrang Construction

Name of work

Strengthening and Widening of BT Road from Punjpur Kanthadi Khermal Km 0/0 to 12/0.

Serial No. of this Bill : IVth Running Bill and date of the previous bill for this work - IIIrd Running Bill

Reference to Work order & Agreement No. 1528/17-08-2023 Ag. No. 109/2023-24

Date of written order to commence work : 27-08-2023 Stipulate date of completion : 27-05-2024

Date of actual completion of work: WIP

Date of Mesurment :

14.06.2025, 15.06.2025, 17.06.2025, 19.06.2025 &
29.06.2025

I - ACCOUNT OF WORK OR EXECUTED OR SUPPLIES

S. No.	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) up-to- date as per Measurement book	Item of work supplies (grouped under "Sub-heads" & "Sub-works" of estimate)	Rate Rs. Rs. P.	Amount		Remarks
						% Up-to-date Rs. P.	Since Provisional bill (Total for each sub head) Rs. P.	
1	1	2	3	4	5	6	7	9
1.00	Hect.	0.00	4.79	Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, removal of stumps, disposal of unserviceable Material and stacking of serviceable Material upto 1000m from road boundary. (MoRTH Specification : Clause 201).BY MECHANICAL MEANSIn area of Light Jungle:	17206.00	82416.74	0.00	
2.00	cum	0.00	20566.31	Earthwork in excavation for roadway in soil, including stacking / disposal of surplus Material exclusive of compensation of earth. (MoRTH specification : clause 301 to 305).By Hydraulic Excavator CK-90 of 0.9 cum bucket capacity and tipper with disposal upto 1000 mtrs.	26.00	534724.06	0.00	
3.00	cum	0.00	5484.35	Earthwork in excavation in ordinary rock, including stacking / disposal of surplus Material exclusive of compensation of earth. (MoRTH specification : clause 301 to 305).By Hydraulic Excavator CK-90 of 0.9 cum bucket capacity and tipper with disposal upto 1000 mtrs.	34.00	186467.90	0.00	
4.00	cum	0.00	1371.09	Earthwork in excavation for roadway in hard rock, including stacking / disposal of surplus Material exclusive of compensation of earth. (MoRTH specification : clause 301 to 305).Blasting prohibited.By Mechanical Means	309.00	423666.81	0.00	
5.00	cum	0.00	7552.12	Construction of embankment with approved Material obtained from borrow-pits with all lifts and leads, transporting to site, spreading, grading to required slope and compacting by vibratory roller 8-10 tonne to meet requirement of Table 300-2 including cost of compensation for earth taken from private land with lead upto 1 km as per MoRTH Specification : Clause No. 305.	52.00	392710.24	0.00	



00				Construction of embankment with approved Materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted by vibratory roller 8-10 tonne to meet requirement of Tale 300-2 as per MoRTH specification : Clause No. 305			0.00
7.00	cum	0.00	27421.75	Used for filling from cutting qty. as per Item No.(i),(ii) & (iii)	19.00	521013.25	0.00
8.00	cum	0.00	0.00	Construction of sub-grade and earthen shoulders with approved Material obtained from borrow-pits with all lifts and leads, transporting to site, spreading, grading to require slope and compacted by vibratory roller 8-10 tonne to meet requirement of Table 300-2 as per MoRTH specification : Clause No. 305.	54.00	0.00	0.00
9.00	Cum	0.00	3609.31	Providing, laying and spreading of granular sub base by providing close graded Material, mixing in a mechanical mix plant at OMC carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401. By Mix in Place Method Grading-III	412.00	1487035.72	0.00
10.00	Cum	0.00	5371.46	Providing, laying, spreading and compacting crushed graded stone aggregate as per Table 400-10 & 400.11 to Wet Mix Macadam specifications including premixing the Material with water to OMC in mechanical mixer (Pug mill) as per design mix, carriage of mixed Material by tipper to site laying in uniform layers, with motor grader/F.E. loader/Paver Finisher, in sub-base/base course on a well prepared under-base and compacting with Vibratory Roller to achieve the desired density including lighting, guarding, barricading and maintenance of Driversion etc. (MoRTH specification : Clause 406). with all lead & lift By mechanical means with lead upto 1 km	1056.00	5672261.76	0.00
11.00	Sqm.	0.00	8750.00	Providing and applying primer coat over prepared surface of granular base with bitumen emulsion as per IS:8887 & manufacturer's specifications @7 kg/10 sqm with a self propelled or towed bitumen pressure sprayer equipped for spraying the Material uniformly at specified rates and temperatures (including cleaning of road surface) as per MoRTH specification : Cl. 502, 112.	29.10	254625.00	0.00
12.00	Sqm.	-8750.00	18750.00	Providing and applying tack coat on the prepared surface, with bitumen emulsion as per IS:8887 & manufacturer's specifications @0.2 kg/sqm with a self propelled or towed bitumen pressure sprayer equipped for spraying the Material uniformly at specified rates and temperatures (including cleaning of road surface) as per MoRTH specification Cl. 502, 112.	7.91	148312.50	-69212.50

13.00	Sqm.	25850.00	25850.00	Providing and applying tack coat on the prepared surface, with bitumen emulsion as per IS:8887 & manufacturer's specifications @0.2 kg/sqm with a self propelled or towed bitumen pressure sprayer equipped for spraying the Material uniformly at specified rates and temperatures (including cleaning of road surface) as per MoRTH specification Cl. 502, 112.	7.91	204473.50	204473.50
14.00	Cum	0.00	1375.00	Providing and laying Bituminous Macadam on prepared surface with specified graded crushed aggregates as per Table 500-7, Grading-2, for base/binding course including loading of aggregates with F.E. loader and heating & mixing of stone aggregate and bitumen (including cost of anti-stripping compound, wherever required) in hot mix plant (40-60 TPH), transporting the mixed Material in tipper to paver (sensor as per clause 504.3.5), and laying mixed Material with paver finisher to the required level and grade, rolling by power roller and vibratory compactor as per Cl. 501.6 & 501.7 to achieve the desired density (approved by the department) excluding cost of primer/tack coat. [MoRTH Specification : Clause 504, 112]. 50/75mm Compacted thickness with 3.3% bitumen VG30 Grade	5075.00	6978125.00	0.00
15.00	Sqm.	25850.00	25850.00	Providing and laying open graded premix carpet 20mm thick (compacted), on prepared surface in a single course as wearing course, composed of specified graded crushed aggregates as per Table 500-23, heating bituminous binder @ 14.6 kg/10 sqm and aggregates in Hot Mix Plant (including cost of anti-stripping compound, wherever required), transporting the mixed Material with tipper and laying with paver finisher to the required level and grade, rolling with power roller, 8-10 tonne, but excluding cost of tack coat and seal coat with all lead and lift. (MoRTH specification : clause 510, 112) In Hot Mix Plant 40-60 TPH, including loading of aggregates with F.E. loader bitumen VG30 grade	94.00	2429900.00	2429900.00
16.00	Sqm.	25850.00	25850.00	Providing and applying Premixed Seal Coat type "B" comprising of thin application of fine aggregate (0.06 cum per 10 sqm) premix with (6.8 kg per 10 sqm) bitumen binder (including cost of anti-stripping compound, wherever required) in mini hot mix plant 6-10 TPH, and laying with paver finisher and rolling with power roller 8-10 tonne, including all lead of mix Material (MoRTH specification : clause 511). Bitumen VG30 grade	31.00	801350.00	801350.00

17.00	Cum	0.00	880.00	Providing and Laying un-reinforced, dowel jointed, plain cement concrete pavement over a prepared sub-base with 43 grade cement, coarse and fine aggregate conforming to IS:383, maximum size of coarse aggregate not exceeding 25mm, mixed in a batching and mixing plant as per approved mix design, transported to site, laid with a fixed form or slip form paver, spread, compacted and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, sealant primer, joint sealant, debonding strip, dowel bar, tie rod, admixtures and vacuum processing pump as approved, curing compound, finishing to lines and grades as per drawing as per MoRTH Specification : Clause No. 602, 112. Using Cement concrete M-30 pavement Grade	4600.00 PR	4048000.00	0.00
18.00	Sqm.	0.00	0.00	Providing and fixing of precast concrete interlocking blocks of 80mm thick (M-30 Grade) manufactured from fully computerized automatic stationery hydraulic vibro pressed machine & full computerized automatic batching plant of class A-I as per BS: 6717-2001. The CC interlocking paving blocks be laid on average 50mm thick bed of coarse sand and the joint is to be filled with fine sand. Laying procedure on compacted sub base as defined. The work includes earth work in cutting of B/T road, cutting of WBM road and disposal of unserviceable Material with all leads & lifts and stacking of serviceable Material complete job is to be executed as per the instructions of Engineer-in- charge. The rates to be inclusive of all lead, lifts & taxes General specification of Blocks:80mm thick (M-30 Grade)	471.00	0.00	0.00
19.00	cum	0.00	440.00	Providing and Laying cement concrete 1:4:8 in sub-base over a prepared sub-grade with coarse and fine aggregate conforming to IS:383, the size of coarse aggregate not exceeding 25mm, aggregate cement ratio not to exceed 15:1, aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 150 kg/cum, optimum moisture content to be determined during trail length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonne vibratory roller, finishing and curing as per MoRTH specification : Clause No. 601, 112.	2209.00	971960.00	0.00
20.00	No	0.00	0.00	Reinforced cement concrete M15 grade kilometre stone of standard design as per IRC:8-1980, fixing in position including painting and printing etc, Ordinary kilometre stone (precast)	1501.00	0.00	0.00

20	No	0.00	0.00	Kilometre Stone Reinforced cement concrete M15 grade kilometre stone of standard design as per IRC:8-1980, fixing in position including painting and printing etc Hectometer stone (precast)	410.00	0.00	0.00
22.00	No	0.00	0.00	Boundary pillar.Reinforced cement concrete M15 grade boundary pillars of standard design as per IRC:25-1967, fixed in position including finishing and lettering but excluding painting	375.00	0.00	0.00
23.00	No	0.00	0.00	Retro-Reflectorised Traffic Signs.Providing and fixing of retro- reflectorised cautionary, mandatory and informatory sign as per IRC :67 made of high intensity grade sheeting vide clause 801.3, fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing .90 cm equilateral triangle	1970.00	0.00	0.00
24.00	No	0.00	0.00	Retro-Reflectorised Traffic Signs Providing and fixing of retro- reflectorised cautionary, mandatory and informatory sign as per IRC :67 made of high intensity grade sheeting vide clause 801.3, fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing 80 cm x 60 cm rectangular	2185.00	0.00	0.00
25.00	No	0.00	0.00	Direction and Place Identification Signs upto 0.9 sqm Size Board.Providing and erecting direction and place identification retro-reflectorised sign as per IRC:67 made of high intensity grade sheeting vide clause 801.3, fixed over aluminium sheeting, 2 mm thick with area not exceeding 0.9 sqm supported on a mild steel single angle iron post 75 x 75 x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 x 45 x 60 cm, 60 cm below ground level as per approved drawing	3183.00	0.00	0.00

26.00	No	0.00	0.00	Providing and Fixing of Retro Reflectorised 600 x 500 mm Chevro sign boards made out of retro reflective sheeting of micro prismatic grade conforming to IRC-67: 2012 & TypeXI standards of ASTM D4956-09 specifications, fixed over 2 mm thick Al/4mm thick ACP sheet supported with Back support frame of 25x25x3mm mild steel angle as approved, supported on a mild steel angle iron post 75 mm X 75 mm X 6 mm - 3 mtr height, firmly fixed to the ground by means of properly designed foundation with M20 grade cement concrete 45 cm X 45 cm X 60 cm, 60 cm below ground level as per approved drawing. 10 years Warranty for Retro Reflective Sheeting from the original sheeting manufacturer & a certified copy of three years outdoor exposure report from an independent test lab for the product offered shall be submitted by the contractor. (This shall be used only for N.H, S.H & M.S.H Roads). Regulatory sign boards of 60 x 50 cm Rectangle. Size 60 x 50 cms. Rectangle	3507.00	0.00	0.00
27.00	No	0.00	0.00	Supply of flood gauge (water gauge) as per IRC 67 standard 200cm long fixed on angle iron posts 50x50x6mm 2.6m long	1383.00	0.00	0.00
28.00	No	0.00	0.00	Supply of retro-reflective name board size 600x900mm made out of 2mm thick aluminium sheet fixed on post and frame made out of angle iron 50x50x6mm 3m long using stainless steel nut bolts of 8mm dia aluminium sheet is covered with high intensity grade Retro-reflective letters in black post duly painted in black and white synthetic enamel, complete in all respect confirming to MoRTH specifications (2001) cl. 801.	6600.00	0.00	0.00
29.00	Sqm.	0.00	0.00	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes.	408.00	0.00	0.00

30.00	Each	0.00	0.00	Raised Pavement Marker (Cats Eyes): Supplying and Fixing of Molded Shank Raised Pavement Markers made of polycarbonate and ABS moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to ASTM D 4280 Type H and complying to Specifications of Category A of MORTH Circular No RW/NH/33023/10-97 – DO III Dt 11.06, 1997. The height, width and length shall not exceed 50 mm, 100 mm and 100 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 +/- 5 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 +/- 2 mm and height not less than 30 +/- 2 mm) from the body is to be a minimum value of 700 Kgf. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and using epoxy resin based adhesive as per manufacturer's recommendation and complete as directed by the engineer. The contractor shall submit 2 years pre qualified warranty certificate from the manufacturer for satisfactory field performance	185.61	0.00	0.00
31.00				Earthwork in excavation for foundation of structure complete with all lift, dewatering, shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MoRTH Specification : Clause 304].In ordinary soil [MoRTH Specification : clause 301].BY MECHANICAL MEANS.Depth upto 3m			0.00
32.00	cum	0.00	185.17	1000mm dia HP 1 Row	57.00	10554.69	0.00
33.00	cum	0.00	61.48	1000mm dia HP 2 Row	57.00	3504.36	0.00
34.00	cum	0.000	111.660	Syphon	57.00	6364.62	0.00
35.00	cum	404.25	760.74	VCW	57.00	43362.18	23042.25
36.00				Plain Cement Concrete 1:3:6 with 40mm nominal mix in foundation with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibrator including curing for 14 days. (MoRTH specification clause : 2100)			0.00
37.00	cum	0.00	18.50	1000mm dia HP 1 Row	3038.00	56203.00	0.00
38.00	cum	0.00	6.14	1000mm dia HP 2 Row	3038.00	18653.32	0.00
39.00	cum	40.42	87.46	VCW	3038.00	265703.48	122795.96
40.00				Providing, laying and spreading of granular sub base by providing close graded Material, mixing in a mechanical mix plant at OMC carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401.By Mix in Place Method.Grading-III			0.00

	0.00	9.20	SP Qty	412.00	3790.40	0.00
			Providing and laying Plain Cement Concrete M-15 Mix with stone aggregate 20mm nominal size mechanically mixed and vibrated, in superstructure upto 4 meter above 1.50 m level from ground/bed level. [MoRTH Specification : Clause 1000/1700]			0.00
43.00	cum	0.00	137.11	1000mm dia HP 1 Row	3850.00	527873.50
44.00	cum	0.00	38.65	1000mm dia HP 2 Row	3850.00	148802.50
45.00	cum	0.00	55.84	Syphon	3850.00	214984.00
46.00	cum	313.85	612.32	VCW	3850.00	2357432.00
47.00				Providing and laying Reinforced cement concrete pipes NP-3 for culverts including jointing ends and fixing collar with cement mortar 1:2. (MoRTH specification : clause 1000/2900). 1000mm dia.		0.00
48.00	RM	0.00	35.00	1000mm dia HP 1 Row	4410.00	154350.00
49.00	RM	0.00	10.00	1000mm dia HP 2 Row	4410.00	44100.00
50.00	RM	50.00	65.00	VCW	4410.00	286650.00
51.00				Providing and laying Reinforced cement concrete pipes NP-3 for culverts including jointing ends and fixing collar with cement mortar 1:2. (MoRTH specification : clause 1000/2900). 500 mm dia.		0.00
52.00	RM	0.00	80.00	Syphon	2243.00	179440.00
				Total		29458810.53
				Less T.P. 15.05% Below as per Tender Premium	(-)	4433550.98
						25025259.55
						25025259.55
					(-)	20827734.18
						4197525.37
						0.00
						4197525.37
						4197525.00
				Say :-		
				As per Allocation		

II - CERTIFICATE AND SIGNATURE

(1). The measurement were made by Vijaypal Katara (J.E.) on Dt. 14.06.2025, 15.06.2025, 17.06.2025, 19.06.2025 & 29.06.2025 and as recorded at page 35-37 of measurement Book No. 1941

Checked by (Name) Mahesh Ahari (A.E.) on Dated 29.06.2025

(2). It is Certified that

1. The work done as per PWD/TRG Specification
2. Nothing outstanding against the Contractor
3. Rate allowed and as per BSR/agreement
4. Work done as per sanctioned estimate and as per nomenclature of Sch. G
5. Bill Submitted By Contractor

(Vijay pal Katara)
Junior Engineer

P. W. D. Sec. Ganeshpur

Dr. Beneshwar Dham

Rank Assistant Engineer

Sub division Aspur

P. W. D. Sub. Dn. Aspur

Division Beneshwar Dham

Left hand thumb impression of

Dated Signature of Office authorising Payment

Dated Signature of Contractor

Payment

This Signature is necessary only when the officer who prepares the bill is not the officer who authorises the payment. In such a case, the two signature are essential.



III Memorandum of payment

1 Total value of work done as per account
2 Deduct amount with head
FIGURES FOR WORK ABSTRACT

(a)
From
previ
us bill
as
peer
last
bill

(b)
From
this
bill

3 Balance up to date payment item (1-1+)

4 Total amount of payment
already made as per last running
account bill No. Vth R.B. Vr
No

5 payment now to be made as dated below

(a) By recovery of
amounts creditable
to this work

(b) By recovery of
amounts creditable
other work or
heads of account

(c) By cheques

(d) By case

Gross Total

Received Rs. in words

cheque

G.S.T. (18%)

Rs. 640300 = 00

Cash

Date initials of Disbursing Officer

Total Rs. 4197525 = 00

Receive in figure in words Amount in vernacular

Demand for this work or supplies made

Dated the Left hand thumb impression of

Witness of identification and payment Full Signature of Contractor

Paid by me Cheque No. Dated of cash book entry dated

अध्यापक एम एस पटेल (Dated initials of person actually making payment)

Dated initials of person actually making the payment

The figures should be tested to see that it agree with the total of item 4 and 5
Here specify the net amount payable vide item 5(C) and (D)

The payees acknowledgement should before the gross amount paid item (i.e. a to d)

Payment should be attested by sum known person when the payees acknowledgement is by a mark seal or thumb impression

Not required in the cash of bill suppliers

The space is reserved for any remarks which the disbursing officer of the Division officer may which record in

मुख्यालय ओएसपुर
बजट आई. डी. 242908