

BAR CHART (PHYSICAL & FINANCIAL)

Name of Work : Strengthening and Widening of BT Road from Punjpur Kanthadi Khermal Km 0/0 to 12/0.

Name of Road's:- Strengthening and Widening of BT Road from Punjpur Kanthadi Khermal Km 0/0 to 12/0.

Length :- 12.00 Km

Agency:- M/s . Bajrang Construction

Package No:- -

St.Date of start :- 17.08.2023

St. Date of Completion: 27.05.2024

W/O Amount:- 72918662.00 Lacs

W/O No.:- D-1528 Dt : 17.08.2023

S.I	PARTICULARS			Period (Month.)												Remark
1	EARTHWORK		T	17.08.2023 TO 20.11.2023												12.00 K.M
			A													12.00 K.M
2	GRAVELLING		T	20.08.2023 TO 28.012.2023												12.00 K.M
			A													12.00 K.M
3	CD WORK		T	28.08.2023 To 13.11.2023			29.01.2024 to 10.02.2024			25.02.2024			07.11.2025			12.00 K.M
			A										18.12.2025			12.00 K.M
4	WMM/WBM		T	20.08.2023 TO 28.012.2023												12.00 K.M
			A													12.00 K.M
5	B.T WORK		T	30.01.2024	19.04.2024								25.12.2025			12.00 K.M
			A													
6	ROAD FURNITURE		T	29.08.2023		30.12.2025										12.00 K.M
			A													
7	FINANCIAL PROGRESS Rs.		T												12.00 K.M	
			A													

E/W



WMM



GSB



CD WORK



B.T



ROAD FURNITURE



CC



Site Engineer

M/s Bajrang Construction