

BILL SUBMITTED BY:-Shri Bajrang Construction "AA" Class PWD
Contractor Dungarpur(Raj.)

Vlth Running Account Bill

(PWA. Form No. 27B See Chap. XIV, Paras 440,444 to 448)

(Final Payment must invariably be made on forms printed on yellow paper which should not be used for intermediate payments.)
(For Constructors & Suppliers only for payments of works or supplies actually measured)

Cash Book Voucher No.

Date

Name of Contractor or Supplier: **Shri Bajrang Construction "AA" Class PWD Contractor Dungarpur(Raj.)**

***Name of work : Strengthening and Widening of BT Road from Punjpur Kanthadi Khermal Km 0/0 to 12/0.**

Serial No. of this Bill. Vlth Running Bill

No. and date of his last bill : Vth Running Bill

Reference to Work Order or Agreement : **109/2023-24 W/o.1528 Dated 17.08.2023**

Date of written order to commence work: 27.08.2023

Stipulated date of completion: **27.05.2024**

Date of actual completion of work : **WIP**

Date of Measurement :

1- ACCOUNT OF WORK OR SUPPLIERS								
	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
1	Hect.	0.00	4.79	Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, removal of stumps, disposal of unserviceable Material and stacking of serviceable Material upto 1000m from road boundary. (MoRTH Specification : Clause 201).BY MECHANICAL MEANSIn area of Light Jungle.	17206.00	82416.74	0.00	
2	cum	0.00	20566.31	Earthwork in excavation for roadway in soil, including stacking / disposal of surplus Material exclusive of compensation of earth. (MoRTH specification : clause 301 to 305).By Hydraulic Excavator CK-90 of 0.9 cum bucket capacity and tipper with disposal upto 1000 mtrs.	26.00	534724.06	0.00	
3	cum	0.00	5484.35	Earthwork in excavation in ordinary rock, including stacking / disposal of surplus Material exclusive of compensation of earth. (MoRTH specification : clause 301 to 305).By Hydraulic Excavator CK-90 of 0.9 cum bucket capacity and tipper with disposal upto 1000 mtrs.	34.00	186467.90	0.00	
4	cum	0.00	1371.09	Earthwork in excavation for roadway in hard rock, including stacking / disposal of surplus Material exclusive of compensation of earth. (MoRTH specification : clause 301 to 305).Blasting prohibited.By Mechanical Means	309.00	423666.81	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
5	cum	0.00	7552.12	Construction of embankment with approved Material obtained from borrow-pits with all lifts and leads, transporting to site, spreading, grading to required slope and compacting by vibratory roller 8-10 tonne to meet requirement of Table 300-2 including cost of compensation for earth taken from private land with lead upto 1 km as per MoRTH Specification : Clause No. 305.	52.00	392710.24	0.00	
6				Construction of embankment with approved Materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted by vibratory roller 8-10 tonne to meet requirement of Tale 300-2 as per MoRTH specification : Clause No. 305				
7	cum	0.00	27421.75	Used for filling from cutting qty. as per Item No.(i),(ii) & (iii)	19.00	521013.25	0.00	
8	cum	0.00		Construction of sub-grade and earthen shoulders with approved Material obtained from borrow-pits with all lifts and leads, transporting to site, spreading, grading to require slope and compacted by vibratory roller 8-10 tonne to meet requirement of Table 300-2 as per MoRTH specification : Clause No. 305.	54.00	0.00	0.00	
9	Cum	500.79	4110.10	Providing, laying and spreading of granular sub-base by providing close graded Material, mixing in a mechanical mix plant at OMC carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401. By Mix in Place Method Grading-III	412.00	1693361.20	206325.48	
10	Cum	0.00	5371.46	Providing, laying, spreading and compacting crushed graded stone aggregate as per Table 400-10 & 400.11 to Wet Mix Macadam specifications including premixing the Material with water to OMC in mechanical mixer (Pug mill) as per design mix, carriage of mixed Material by tipper to site laying in uniform layers, with motor grader/F.E. loader/Paver Finisher, in sub-base/base course on a well prepared under-base and compacting with Vibratory Roller to achieve the desired density including lighting, guarding, barricading and maintenance of Diversion etc. (MoRTH specification : Clause 406). with all lead & lift By mechanical means with lead upto 1 km	1056.00	5672261.76	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
11	Sqm.	7250.00	16000.00	Providing and applying primer coat over prepared surface of granular base with bitumen emulsion as per IS:8887 & manufacturer's specifications @7 kg/10 sqm with a self propelled or towed bitumen pressure sprayer equipped for spraying the Material uniformly at specified rates and temperatures (including cleaning of road surface) as per MoRTH specification : Cl. 502, 112.	29.10	465600.00	210975.00	
12	Sqm.	2329.08	21079.08	Providing and applying tack coat on the prepared surface, with bitumen emulsion as per IS:8887 & manufacturer's specifications @0.2 kg/sqm with a self propelled or towed bitumen pressure sprayer equipped for spraying the Material uniformly at specified rates and temperatures (including cleaning of road surface) as per MoRTH specification Cl. 502, 112.	7.91	166735.52	18423.02	
13	Sqm.	18150.00	44000.00	Providing and applying tack coat on the prepared surface, with bitumen emulsion as per IS:8887 & manufacturer's specifications @0.2 kg/sqm with a self propelled or towed bitumen pressure sprayer equipped for spraying the Material uniformly at specified rates and temperatures (including cleaning of road surface) as per MoRTH specification Cl. 502, 112.	7.91	348040.00	143566.50	
14	Cum	1125.00	2500.00	Providing and laying Bituminous Macadam on prepared surface with specified graded crushed aggregates as per Table 500-7, Grading-2, for base/binding course including loading of aggregates with F.E. loader and heating & mixing of stone aggregate and bitumen (including cost of anti-stripping compound, wherever required) in hot mix plant (40-60 TPH), transporting the mixed Material in tipper to paver (sensor as per clause 504.3.5), and laying mixed Material with paver finisher to the required level and grade, rolling by power roller and vibratory compactor as per Cl. 501.6 & 501.7 to achieve the desired density (approved by the department) excluding cost of primer/tack coat. [MoRTH Specification : Clause 504, 112].50/75mm Compacted thickness with 3.3% bitumen VG30 Grade	5075.00	12687500.00	5709375.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
15	Sqm.	18150.00	44000.00	Providing and laying open graded premix carpet 20mm thick (compacted), on prepared surface in a single course as wearing course, composed of specified graded crushed aggregates as per Table 500-23, heating bituminous binder @ 14.6 kg/10 sqm and aggregates in Hot Mix Plant (including cost of anti-stripping compound, wherever required), transporting the mixed Material with tipper and laying with paver finisher to the required level and grade, rolling with power roller, 8-10 tonne, but excluding cost of tack coat and seal coat with all lead and lift. (MoRTH specification : clause 510, 112) In Hot Mix Plant 40-60 TPH, including loading of aggregates with F.E. loader bitumen VG30 grade	94.00	4136000.00	1706100.00	
16	Sqm.	18150.00	44000.00	Providing and applying Premixed Seal Coat type "B" comprising of thin application of fine aggregate (0.06 cum per 10 sqm) premix with (6.8 kg per 10 sqm) bitumen binder (including cost of anti-stripping compound, wherever required) in mini hot mix plant 6-10 TPH, and laying with paver finisher and rolling with power roller 8-10 tonne, including all lead of mix Material (MoRTH specification : clause 511).Bitumen VG30 grade	31.00	1364000.00	562650.00	
17	Cum	1648.00	2528.00	Providing and Laying un-reinforced, dowel jointed, plain cement concrete pavement over a prepared sub-base with 43 grade cement, coarse and fine aggregate conforming to IS:383, maximum size of coarse aggregate not exceeding 25mm, mixed in a batching and mixing plant as per approved mix design, transported to site, laid with a fixed form or slip form paver, spread, compacted and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, sealant primer, joint sealant, debonding strip, dowel bar, tie rod, admixtures and vacuum processing pump as approved, curing compound, finishing to lines and grades as per drawing as per MoRTH Specification : Clause No. 602, 112.Using Cement concrete M-30 pavement Grade	4847.00	12253216.00	8205216.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
18	Sqm.	0.00		Providing and fixing of precast concrete interlocking blocks of 80mm thick (M-30 Grade) manufactured from fully computerized automatic stationery hydraulic vibro pressed machine & full computerized automatic batching plant of class A-I as per BS: 6717-2001. The CC interlocking paving blocks be laid on average 50mm thick bed of coarse sand and the joint is to be filled with fine sand. Laying procedure on compacted sub base as defined. The work includes earth work in cutting of B/T road, cutting of WBM road and disposal of unserviceable Material with all leads & lifts and stacking of serviceable Material complete job is to be executed as per the instructions of Engineer-in- charge. The rates to be inclusive of all lead, lifts & taxes General specification of Blocks:80mm thick (M-30 Grade)	471.00	0.00	0.00	
19	cum	1169.00	1609.00	Providing and Laying cement concrete 1:4:8 in sub-base over a prepared sub-grade with coarse and fine aggregate conforming to IS:383, the size of coarse aggregate not exceeding 25mm, aggregate cement ratio not to exceed 15:1, aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 150 kg/cum, optimum moisture content to be determined during trail length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonne vibratory roller, finishing and curing as per MoRTH specification : Clause No. 601, 112.	2209.00	3554281.00	2582321.00	
20	No	0.00		Reinforced cement concrete M15 grade kilometre stone of standard design as per IRC:8-1980, fixing in position including painting and printing etc, Ordinary kilometre stone (precast)	1501.00	0.00	0.00	
21	No	0.00		Kilometre Stone Reinforced cement concrete M15 grade kilometre stone of standard design as per IRC:8-1980, fixing in position including painting and printing etc Hectometer stone (precast)	410.00	0.00	0.00	
22	No	0.00		Boundary pillar. Reinforced cement concrete M15 grade boundary pillars of standard design as per IRC:25-1967, fixed in position including finishing and lettering but excluding painting	375.00	0.00	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
23	No	0.00		Retro-Reflectorised Traffic Signs.Providing and fixing of retro- reflectorised cautionary, mandatory and informatory sign as per IRC :67 made of high intensity grade sheeting vide clause 801.3, fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing .90 cm equilateral triangle	1970.00	0.00	0.00	
24	No	0.00		Retro-Reflectorised Traffic Signs Providing and fixing of retro- reflectorised cautionary, mandatory and informatory sign as per IRC :67 made of high intensity grade sheeting vide clause 801.3, fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing 80 cm x 60 cm rectangular	2185.00	0.00	0.00	
25	No	0.00		Direction and Place Identification Signs upto 0.9 sqm Size Board.Providing and erecting direction and place identification retro-reflectorised sign as per IRC:67 made of high intensity grade sheeting vide clause 801.3, fixed over aluminium sheeting, 2 mm thick with area not exceeding 0.9 sqm supported on a mild steel single angle iron post 75 x 75 x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 x 45 x 60 cm, 60 cm below ground level as per approved drawing	3183.00	0.00	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
26	No	0.00		Providing and Fixing of Retro Reflectorised 600 x 500 mm Chevro sign boards made out of retro reflective sheeting of micro prismatic grade conforming to IRC-67: 2012 & TypeXI standards of ASTM D4956-09 specifications, fixed over 2 mm thick Al /4mm thick ACP sheet supported with Back support frame of 25x25x3mm mild steel angle as approved , supported on a mild steel angle iron post 75 mm X 75 mm X 6 mm - 3 mtr height, firmly fixed to the ground by means of properly designed foundation with M20 grade cement concrete 45 cm X 45 cm X 60 cm , 60 cm below ground level as per approved drawing. 10 years Warranty for Retro Reflective Sheeting from the original sheeting manufacturer & a certified copy of three years outdoor exposure report from an independent test lab for the product offered shall be submitted by the contractor. (This shall be used only for N.H, S.H & M.S.H Roads). Regulatory sign boards of 60 x 50 cm Rectangle. Size 60 x 50 cms. Rectangle	3507.00	0.00	0.00	
27	No	0.00		Supply of flood gauge (water gauge) as per IRC 67 standard 200cm long fixed on angle iron posts 50x50x6mm 2.6m long	1383.00	0.00	0.00	
28	No	0.00		Supply of retro-reflective name board size 600x900mm made out of 2mm thick aluminium sheet fixed on post and frame made out or angle iron 50x50x6mm 3m long using stainless steel nut bolts of 8mm dia aluminium sheet is covered with high intensity grade Retro-reflective letters in black post duly painted in black and white synthetic enamel, complete in all respect confirming to MoRTH specifications (2001) cl. 801.	6600.00	0.00	0.00	
29	Sqm.	0.00		Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface.Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 .The finished surface to be level, uniform and free from streaks and holes.	408.00	0.00	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
30	Each	0.00		Raised Pavment Marker (Cats Eyes): Supplying and Fixing of Molded Shank Raised Pavement Markers made of polycarbonate and ABS moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to ASTM D 4280 Type H and complying to Specifications of Category A of MORTH Circular No RW/NH/33023/10-97 – DO III Dt 11.06. 1997. The height, width and length shall not exceed 50 mm, 100 mm and 100 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 +/- 5 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 +/- 2 mm and height not less than 30 +/- 2 mm) from the body is to be a minimum value of 700 Kgf. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and using epoxy resin based adhesive as per manufacturer's recommendation and complete as directed by the engineer. The contractor shall submit 2 years pre qualified warranty certificate from the manufacturer for satisfactory field performance during the time of bid submission	185.61	0.00	0.00	
31				Earthwork in excavation for foundation of structure complete with all lift, dewatering, shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MoRTH Specification : Clause 304].In ordinary soil [MoRTH Specification : clause 301].BY MECHANICAL MEANS.Depth upto 3m				
32	cum	249.83	435.00	1000mm dia HP 1 Row	57.00	24795.00	14240.31	
33	cum	56.52	118.00	1000mm dia HP 2 Row	57.00	6726.00	3221.64	
34	cum	110.34	222.00	Syphon	57.00	12654.00	6289.38	
35	cum	2139.26	2900.00	VCW	57.00	165300.00	121937.82	
36				Plain Cement Concrete 1:3:6 with 40mm nominal mix in foundation with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibrator including curing for 14 days. (MoRTH specification clause : 2100)				
37	cum	18.40	36.90	1000mm dia HP 1 Row	3038.00	112102.20	55899.20	
38	cum	5.08	11.22	1000mm dia HP 2 Row	3038.00	34086.36	15433.04	
39	cum	122.04	209.50	VCW	3038.00	636461.00	370757.52	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
40				Providing, laying and spreading of granular sub-base by providing close graded Material, mixing in a mechanical mix plant at OMC carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401.By Mix in Place Method.Grading-III				
41	cum	0.00	9.20	SP Qty	412.00	3790.40	0.00	
42				Providing and laying Plain Cement Concrete M-15 Mix with stone aggregate 20mm nominal size mechanically mixed and vibrated, in superstructure upto 4 meter above 1.50 m level from ground/bed level. [MoRTH Specification : Clause 1000/1700]				
43	cum	261.39	398.50	1000mm dia HP 1 Row	3850.00	1534225.00	1006351.50	
44	cum	44.20	82.85	1000mm dia HP 2 Row	3850.00	318972.50	170170.00	
45	cum	78.76	134.60	Syphon	3850.00	518210.00	303226.00	
46	cum	410.18	1022.50	VCW	3850.00	3936625.00	1579193.00	
47				Providing and laying Reinforced cement concrete pipes NP-3 for culverts including jointing ends and fixing collar with cement mortar 1:2. (MoRTH specification : clause 1000/2900).1000mm dia.				
48	RM	20.00	55.00	1000mm dia HP 1 Row	4410.00	242550.00	88200.00	
49	RM	10.00	20.00	1000mm dia HP 2 Row	4410.00	88200.00	44100.00	
50	RM	55.00	120.00	VCW	4410.00	529200.00	242550.00	
51				Providing and laying Reinforced cement concrete pipes NP-3 for culverts including jointing ends and fixing collar with cement mortar 1:2. (MoRTH specification : clause 1000/2900).500 mm dia.				
52	RM	20.00	100.00	Syphon	2243.00	224300.00	44860.00	
53				Providing and applying 2 coats of water based cement paint to unplastered concrete surface after cleaning the surface of dirt, dust, oil, grease, efflorescence and applying paint @ of 1 ltr. for 2 sqm complete in all respect. [MoRTH specification : 800]				
54	sqm.	0.00		1000mm dia HP 1 Row	45.00	0.00	0.00	
55	sqm.	0.00		1000mm dia HP 2 Row	45.00	0.00	0.00	
56	sqm.	0.00		vcw	45.00	0.00	0.00	
57	sqm.	0.00		slab culvert guard stone	45.00	0.00	0.00	
58	cum	0.00		Providing and laying pitching on slopes laid over prepared filter media including boulder apron laid dry in front of toe of embankment complete as per drawing and technical specifications. (MoRTH specification: Clause 2504 & 1700). With R.R. stone, weighing not less than 40 kg thickness not less than 150mm (specific gravity not less than 2.65)	817.00	0.00	0.00	
59	cum	0.00		Providing and laying graded stone aggregate filter Material underneath pitching on slopes complete as per drawing and technical specification. (MoRTH specification : clause 2504).	942.00	0.00	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
60	cum	300.00	300.00	Providing and Laying un-reinforced, dowel jointed, plain cement concrete pavement over a prepared sub-base with 43 grade cement, coarse and fine aggregate conforming to IS:383, maximum size of coarse aggregate not exceeding 25mm, mixed in a batching and mixing plant as per approved mix design, transported to site, laid with a fixed form or slip form paver, spread, compacted and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, sealant primer, joint sealant, debonding strip, dowel bar, tie rod, admixtures and vacuum processing pump as approved, curing compound, finishing to lines and grades as per drawing as per MoRTH Specification : Clause No. 602, 112. Using Cement concrete M-30 pavement Grade	4847.00	1454100.00	1454100.00	
61	mtr	0.00		Providing A.C. pipe Weep holes 150mm dia in Masonry/plain Concrete/Reinforced Concrete abutment, wing wall/return wall complete as per drawing and technical specification. [MoRTH Specification : Clause 2205].	114.00	0.00	0.00	
62	cum	425.00	425.00	Earthwork in excavation for foundation of structure complete with all lift, dewatering, shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MoRTH Specification : Clause 304].In ordinary soil [MoRTH Specification : clause 301].BY MECHANICAL MEANS.Depth upto 3m	57.00	24225.00	24225.00	
63	cum	25.50	25.50	Plain Cement Concrete 1:3:6 with 40mm nominal mix in foundation with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibrator including curing for 14 days. (MoRTH specification clause : 2100)	3038.00	77469.00	77469.00	
64	cum	325.50	325.50	Stone masonry work in cement mortar 1:4 with mechanical mixer for foundation (any level) complete, including all scaffolding etc., excluding pointing and plastering, as per drawing and technical specification. [MoRTH specification : Section 1000, 1400]Random Rubble Masonry (coursed/uncoursed)	2845.00	926047.50	926047.50	
65	cum	0.00		Providing and laying Plain Cement Concrete M-15 Mix with stone aggregate 20mm nominal size mechanically mixed and vibrated, in superstructure upto 4 meter above 1.50 m level from ground/bed level. [MoRTH Specification : Clause 1000/1700]	3850.00	0.00	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
66	RM	0.00		Providing A.C. pipe Weep holes 150mm dia in Masonry/plain Concrete/Reinforced Concrete abutment, wing wall/return wall complete as per drawing and technical specification. [MoRTH Specification : Clause 2205].	114.00	0.00	0.00	
67	sqm.	0.00		Plastering 20mm thick with cement mortar (1:3) on Masonry work in sub structure as per technical specifications.	139.00	0.00	0.00	
68	cum	0.00		Earthwork in excavation for foundation of structure complete with all lift, dewatering, shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MoRTH Specification : Clause 304]. In ordinary soil [MoRTH Specification : clause 301]BY MECHANICAL MEANS Depth upto 3m. RCC Slab Culvert 3 Mtr 1 Span	57.00	0.00	0.00	
69	cum	0.00		Earthwork in excavation for foundation of structure complete with all lift, dewatering, shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MoRTH Specification : Clause 304]. In Ordinary/Soft rock (not requiring blasting) [MoRTH Specification : Clause 301] BY MECHANICAL MEANS	83.00	0.00	0.00	
70	cum	0.00		Earthwork in excavation for foundation of structure complete with all lift, dewatering, shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MoRTH Specification : Clause 304]. In Hard Rock [MoRTH Specification : Clause 301, 302, 303]. Blasting Prohibited	670.00	0.00	0.00	
71	cum	0.00		Structural cement concrete (Design Mix) in open foundations, with form work, at any level. Cement concrete for plain/reinforced concrete in open foundations as per drawing and technical specification. [MoRTH Specification : Section 1700 & 1500].With 20mm nominal size aggregate P.C.C. M-10 grade	2701.00	0.00	0.00	
72	cum	0.00		Structural cement concrete (Design Mix) in open foundations, with form work, at any level. Cement concrete for plain/reinforced concrete in open foundations as per drawing and technical specification. [MoRTH Specification : Section 1700 & 1500].With 20mm nominal size aggregateP.C.C. M-15 grade	3590.00	0.00	0.00	

	Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under "sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
						** Upto date	Since previous bill(Total) for each sub-head	
73	cum	0.00		Structural cement concrete for plain concrete/ reinforced concrete for substructure at any level, complete as per drawing and technical specification.Design mix concrete – [MoRTH Specification : Section 1500 & 1700].RCC M-20 grade, including form work Upto 5 mtr. height	3687.00	0.00	0.00	
74	cum	0.00		Structural cement concrete for plain concrete/ reinforced concrete for substructure at any level, complete as per drawing and technical specification. Design mix concrete – [MoRTH Specification : Section 1500 & 1700]. RCC in M-30 grade, including form work Upto 5m height	4003.00	0.00	0.00	
75	Tonne	0.00		Steel reinforcement in substructure complete. [MoRTH Specification : Section 1600] HYSD reinforcement	88737.00	0.00	0.00	
76	Mtr	0.00		Providing A.C. pipe Weep holes 150mm dia in Masonry/plain Concrete/Reinforced Concrete abutment, wing wall/return wall complete as per drawing and technical specification. [MoRTH Specification : Clause 2205].	114.00	0.00	0.00	
77	cum	0.00		Providing and filling in foundation trenches, and back filling behind abutments, wing walls, return wall etc., and below pipe bed in layers not exceeding 150mm thick including watering and compacting (IRC-78) complete as per drawing and technical specifications (MoRTH specification 710 & 2200) including all lead and lifts.Selected granular Material in filling (MoRTH specification : Clause 2200).	745.00	0.00	0.00	
78	cum	0.00		Filter medium behind abutment, wing wall and return wall, complete as per drawing and technical specification. (Same as R7.20.3) [MoRTH Specification : Clause 2504].	560.00	0.00	0.00	
79	cum	0.00		Providing and laying flooring rubble stone/CC M-15 block flooring complete as per drawing and technical specification. (MoRTH specification : Clause 2505, 1700). Rubble stone laid in cement mortar 1:3.	2114.00	0.00	0.00	
80	Sqm	0.00		Providing and applying 2 coats of water based cement paint to unplastered concrete surface after cleaning the surface of dirt, dust, oil, grease, efflorescence and applying paint @ of 1 ltr. for 2 sqm complete in all respect. [MoRTH specification : 800]	45.00	0.00	0.00	
81	Sqm	0.00		Providing and fixing 20mm thick Compressible Fibre Board in expansion joint complete as per drawing and technical specification in MoRTH specification : clause 2605.	905.00	0.00	0.00	
					Total	55352033.44	25893222.91	
Less TP				15.05%	Below	8330481.03	3896930.05	
Total Value of work done or supplies made to date					G.Total	47021552.41	21996292.86	

Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) upto date as per Measurement Book	Item of work or Supplies(group under"sub-heads" and "sub-works" of estimate	Rate	AMOUNT		Remarks
					** Upto date	Since previous bill(Total) for each sub-head	
Deduct value of work or supplies shown in previous bill				(-)	25025259.55		
Net value of work nor supplies since previous bill in figure & words					21996292.86	21996292.86	
Say					21996292.00		

Gokul Milan

h. n. s.
21.11.2011

	Unit	Quantity execute d(or supplied) since last certificat e	Quantity execute d(or supplied) upto date as per Beasure ment Book	Item of work or Supplies(group under"sub-heads" and "sub-works" of estimate	Rate		AMOUNT				Remarks
							** Upto date		Since previous bill(Total) for each sub-head		
					Rs	P	Rs	P.	Rs.	P.	
	1	2	3	4	5	6	7	8			
				Certified that the work has been carried out/ completed as per Raj. PWD Specifications.							
					Assistant Engineer, PWD Sub-Division-						
Total Value of work done or supplies made to date.....											
Deduct value of work or supplies shown in previous bill											
Net value of work nor supplies since previous bill in figure & words											
say `											

II- CERTIFICATE AND SIGNATURE

(1) The Measurements were made by AEn. On _____ and are recorded at page _____ of Measurement Book No. _____ and were checked by name Sh _____ AEn on _____

(2) The connected measurements have been crossed off against this bill.

Left-hand thumb impression of _____ Dated Signature of _____ Rank
 Officer Preparing the bill
 Division.....
 Rank _____

Dated Signature of Contractor	Dated Sginature of Officer authorising Payment
-------------------------------	--

* This Signature is necessary onlyy when the officer who prepares the bill is not the officer who authorises the payment. In such casestwo signatures are essential.

III- MEMORANDUM OF PAYMENT

2. Seductamount withheld-

FIGURES FOR WORK ABSTRACT				
a) From previous bills, as per last running account bill				)4
b) From this bill				
3) Balance up-to datepayment item(1-)				
4.Total amount ofnpayments already made as per last running account Bill No.. Vr.No. dt.				
5. Paymentwents now to be made as detailed below				
(a) By recovery of amount creditable to thisnwork			P	)5
(b) By recovery of amount creditable to other work or heads ofaccounts				
(c) By Cheque				
(d) By Cash				
Total of 2(b) 5(a to d)				

Pay`	(in figures)	(in words)	Cheque
			Cash

Dated initials of Disbursing Officer

Received ` _____ (in figures)	_____ (in words)	Amount in vernacular _____
demand for this work or supplies made		
Dated the _____	Left hand thumb impression or	
Witness of identification and payment _____		Full signature of Contractor _____

Paid by me videcheque No.. Dated the or cash book entry dated

CASHIER

Dated initials of person actually making payment

The figures should be tested to see that it agrees with the total of items 4 and 5.

Here specify the net amount payable vide item 5© and (d).

The payee's acknowledgement should be taken before the gross amount paid as per item(i.e.a to d).

Payment should be attested by some known person when the payee's acknowledgement is given by a mark seal or thumb impression.

Not required in the case of billn of suppliers.

This space is reserved for any remarks which the Disbursing Officer or the Division Officer may wish to record in respect of the work, check of measurements of the contractor's account.