

RETAINING WALLS (PADLI GUJARESHWAR)

ABSTRACT OF COST

S.No	Particulars.	Quantity		Rate	Unit	Amount
1	1 Earthwork in excavation for foundation of B-1 structure complete with all lift, dewatering, 1.1.4 shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soll within a lead of 1000 meters, as per drawing and technical Earth In excavation for foundation of specification. [MORTH Specification: Clause 304]. in ordinary soll [MORTH Specification clause 301] BY MECHANICAL MEANS Depth upto 3m	935.74	Cum	57	P Cum	53337.32
2	Earthwork In excavation for foundation of B-1 structure complete with all lift, dewatering, 1.3.2 shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MORTH Specification Clause 304].In Ordinary/Soft rock (not requiring blasting) [MORTH Specification: Clause 3011 BY MECHANICAL MEANS	382.44	Cum	83	P Cum	31742.51
3	Structural cement concrete (Design Mix) in open foundations, with form work, at level. Cement concrete for plain/reinforced concrete in open foundations as per drawing and technical specification. [MORTH Specification: Section 1700 & 1500). With 20mm nominal size aggregate P.C.C. M-15 grade	93.57	Cum	3038	P Cum	284278.57
4	Structural cement concrete for plain concrete/ reinforced concrete for substructure at any level, complete as per [MORTH Specification: Section 1500 & 1700]. drawing and technical specification. Design mix concrete PCC M-15 Upto 5 mtr. Height	1863.99	cum	3666	P Cum	6833377.26
6	Providing A.C. pipe Weep holes 150mm B-3 dia in Masonry/plain Concrete/Reinforced 13 Concrete abutment, wing wall/return wall complete as per drawing and technical specification. [MORTH Specification : Clause 2205].	489.60	R mtr	114	P RM	55814.40
				Total	Rs.	7258550.06

RETAINING WALLS (PADLI GUJARESHWAR)

DETAILS OF MEASUREMENTS

S.N.	Particulars	Nos.	Length	Breadth	Height	Qty.	Units
1	Earthwork in excavation for foundation of structure complete with all lift, dewatering, 1.1.4 shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth In excavation for foundation of specification. [MORTH Specification: Clause 304]. in ordinary soil [MORTH Specification clause 301] BY MECHANICAL MEANS Depth upto 3m						
	Return Walls 1	1	x 15	x	2.22 x 1.50 =	49.88	Cum
		1	x 15	x	2.77 x 1.50 =	62.25	Cum
		1	x 15	x	2.73 x 1.50 =	61.50	Cum
		1	x 15	x	2.63 x 1.50 =	59.25	Cum
		1	x 15	x	2.68 x 1.50 =	60.38	Cum
		1	x 15	x	2.67 x 1.50 =	60.00	Cum
		1	x 15	x	2.60 x 1.50 =	58.50	Cum
		1	x 15	x	2.52 x 1.50 =	56.63	Cum
		1	x 15	x	2.65 x 1.50 =	59.63	Cum
		1	x 15	x	2.68 x 1.50 =	60.38	Cum
		1	x 2	x	2.68 x 1.50 =	8.05	Cum
	Return Walls 2	1	x 15	x	2.42 x 1.50 =	54.38	Cum
		1	x 15	x	2.33 x 1.50 =	52.50	Cum
		1	x 7	x	2.12 x 1.50 =	22.23	Cum
		1	x 15	x	2.28 x 1.50 =	51.38	Cum
		1	x 15	x	2.27 x 1.50 =	51.00	Cum
	Return Walls 3	1	x 6.95	x	2.27 x 1.50 =	23.63	Cum
	Return Walls 4	1	x 6.9	x	2.68 x 1.50 =	27.77	Cum
	Pipe Culvert	1	x 6.2	x	2.77 x 1.50 =	25.73	Cum
	Pipe Culvert	1	x 7.4	x	2.77 x 1.50 =	30.71	Cum
Total Qty.						935.74	Cum
2	Earthwork In excavation for foundation of B-1 structure complete with all lift, dewatering, 1.3.2 shoring and shuttering etc. including refilling of trenches in 250 mm layer, ramming, watering and disposal of surplus soil within a lead of 1000 meters, as per drawing and technical Earth in excavation for foundation of specification. [MORTH Specification Clause 304].In Ordinary/Soft rock (not requiring blasting) [MORTH Specification: Clause 3011] BY MECHANICAL MEANS						
	Return Walls 1	1	x 15	x	2.22 x 0.45 =	14.96	Cum
		1	x 15	x	2.77 x 0.50 =	20.75	Cum
		1	x 15	x	2.73 x 1.25 =	51.25	Cum
		1	x 15	x	2.63 x 1.90 =	75.05	Cum
		1	x 15	x	2.68 x 0.90 =	36.23	Cum
		1	x 15	x	2.67 x 0.45 =	18.00	Cum

S.N.	Particulars	Nos.	Length	Breadth	Height	Qty.	Units
		1	x 15	x 2.60	x 0.60 =	23.40	Cum
		1	x 15	x 2.52	x 0.75 =	28.31	Cum
		1	x 15	x 2.65	x 0.25 =	9.94	Cum
		1	x 15	x 2.68	x 0.35 =	14.09	Cum
		1	x 2	x 2.68	x 0.35 =	1.88	Cum
	Return Walls 2	1	x 15	x 2.42	x 0.30 =	10.88	Cum
		1	x 15	x 2.33	x 0.35 =	12.25	Cum
		1	x 7	x 2.12	x 0.35 =	5.19	Cum
		1	x 15	x 2.28	x 0.35 =	11.99	Cum
		1	x 15	x 2.27	x 0.35 =	11.90	Cum
	Return Walls 3	1	x 6.95	x 2.27	x 0.45 =	7.09	Cum
	Return Walls 4	1	x 6.9	x 2.68	x 0.50 =	9.26	Cum
	Pipe Culvert	1	x 6.2	x 2.77	x 0.50 =	8.58	Cum
	Pipe Culvert	1	x 7.4	x 2.77	x 0.56 =	11.47	Cum
Total Qty.						382.44	Cum

- 3 Structural cement concrete (Design Mix) in open foundations, with form work, at level. Cement concrete for plain/reinforced concrete in open foundations as per drawing and technical specification. [MORTH Specification: Section 1700 & 1500).
With 20mm nominal size aggregate
P.C.C. M-15 grade

	Return Walls 1	1	x 15	x 2.22	x 0.15 =	4.99	Cum
		1	x 15	x 2.77	x 0.15 =	6.23	Cum
		1	x 15	x 2.73	x 0.15 =	6.15	Cum
		1	x 15	x 2.63	x 0.15 =	5.93	Cum
		1	x 15	x 2.68	x 0.15 =	6.04	Cum
		1	x 15	x 2.67	x 0.15 =	6.00	Cum
		1	x 15	x 2.60	x 0.15 =	5.85	Cum
		1	x 15	x 2.52	x 0.15 =	5.66	Cum
		1	x 15	x 2.65	x 0.15 =	5.96	Cum
		1	x 15	x 2.68	x 0.15 =	6.04	Cum
		1	x 2	x 2.68	x 0.15 =	0.81	Cum
	Return Walls 2	1	x 15	x 2.42	x 0.15 =	5.44	Cum
		1	x 15	x 2.33	x 0.15 =	5.25	Cum
		1	x 7	x 2.12	x 0.15 =	2.22	Cum
		1	x 15	x 2.28	x 0.15 =	5.14	Cum
		1	x 15	x 2.27	x 0.15 =	5.10	Cum
	Return Walls 3	1	x 6.95	x 2.27	x 0.15 =	2.36	Cum
	Return Walls 4	1	x 6.9	x 2.68	x 0.15 =	2.78	Cum
	Pipe Culvert	1	x 6.2	x 2.77	x 0.15 =	2.57	Cum
	Pipe Culvert	1	x 7.4	x 2.77	x 0.15 =	3.07	Cum
Total Qty.						93.57	Cum

S.N.	Particulars	Nos.	Length	Breadth	Height	Qty.	Units
4	Structural cement concrete for plain concrete/ reinforced concrete for substructure at any level, complete as per [MORTH Specification: Section 1500 & 1700]. drawing and technical specification. Design mix concrete PCC M-15 Upto 5 mtr. Height						
	Return Walls 1	1	x 15	x	1.92 x 2.9 =	83.38	Cum
		1	x 15	x	2.47 x 4.1 =	151.70	Cum
		1	x 15	x	2.43 x 4.3 =	156.95	Cum
		1	x 15	x	2.33 x 4.3 =	150.50	Cum
		1	x 15	x	2.38 x 4.3 =	153.73	Cum
		1	x 15	x	2.37 x 4.25 =	150.88	Cum
		1	x 15	x	2.30 x 4.35 =	150.08	Cum
		1	x 15	x	2.22 x 4.1 =	136.33	Cum
		1	x 15	x	2.35 x 4.2 =	148.05	Cum
		1	x 15	x	2.38 x 4.3 =	153.73	Cum
		1	x 2	x	2.38 x 4.3 =	20.50	Cum
	Return Walls 2	1	x 15	x	2.12 x 2.90 =	92.08	Cum
		1	x 15	x	2.03 x 2.95 =	89.98	Cum
		1	x 7	x	1.82 x 2.60 =	33.06	Cum
		1	x 15	x	1.98 x 2.95 =	87.76	Cum
		1	x 15	x	1.97 x 2.90 =	85.55	Cum
	Return Walls 3	1	x 6.95	x	4.6 x 0.15 =	4.80	Cum
	Return Walls 4	1	x 6.9	x	4.85 x 0.15 =	5.02	Cum
	Pipe Culvert	1	x 6.2	x	4.85 x 0.15 =	4.51	Cum
	Pipe Culvert	1	x 7.4	x	4.9 x 0.15 =	5.44	Cum
Total Qty.						1863.99	Cum
5	Providing A.C. pipe Weep holes 150mm B-3 dia in Masonry/plain Concrete/Reinforced 13 Concrete abutment, wing wall/return wall complete as per drawing and technical specification. [MORTH Specification : Clause 2205].						
	Return Walls 1	1	x 102	x	1.10	=	112.20 RM
		1	x 102	x	1.60	=	163.20 RM
	Return Walls 2	1	x 46	x	1.10	=	50.60 RM
		1	x 46	x	1.60	=	73.60 RM
	Return Walls 3	1	x 6	x	1.10	=	6.60 RM
		1	x 6	x	1.60	=	9.60 RM
	Return Walls 4	1	x 6	x	1.10	=	6.60 RM
		1	x 6	x	1.60	=	9.60 RM
	Pipe Culvert	2	x 6	x	1.10	=	13.20 RM
		2	x 6	x	1.60	=	19.20 RM
		2	x 6	x	2.10	=	25.20 RM
Total Qty.						489.60	RM

S.N.	Particulars	Nos.	Length	Breadth	Height	Qty.	Units
------	-------------	------	--------	---------	--------	------	-------